

April 22, 2016



## TH 61/MAIN ST RECONSTRUCTION

### Weekly Construction Update

#### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

#### **Stage 2 Contract Completion Date:**

*August 12, 2016*

**Josh Hrabe**  
Construction Observer  
Cell: 612-965-2473  
E-mail: [joshhr@bolton-menk.com](mailto:joshhr@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: 507-995-2936  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

**Jay Owens, P.E.**  
City Engineer  
Cell: 651-764-3336  
E-mail: [jay.owens@ci.red-wing.mn.us](mailto:jay.owens@ci.red-wing.mn.us)

#### **PROJECT UPDATE**

The Contractor completed all of the new utility work on the south side between Broad and Bush Street this week. This allowed the Contractor to also complete the installation of the new roadway sand and aggregate base section between Broad and Bush Street in preparation for the new concrete road pavement.

The Contractor completed the installation of the new watermain between Bush and the west side of Plum Street as planned last week. This allowed them to start the installation of the new sanitary sewer from Potter Street towards Plum Street right away this week. They are planning to have the new sanitary sewer installed to the east side of Plum Street by the end of the day today. This will allow the Contractor to drop back and start the new watermain right away next week within the Potter Street intersection. An isolated water shutdown to make the connection on the south side of Potter Street will be one of the first scopes of work. They are anticipating having the new water main installed to the east side of Plum Street by mid-week. Immediately following the successful completion of the watermain, the Contractor plans to drop back a final time and complete the new storm sewer within the Potter Street intersection.

The current focus is to get all of the utility work completed within the Potter Street intersection and the block between Potter and Plum Street. Once all of the new utilities have been installed up to Plum Street from both sides, the Contractor will need to close Plum Street in order to connect the utilities through the intersection. The traffic control switch involving the closure of Plum Street and the reopening of Bush and Potter Street is anticipated to occur sometime the first week of May. Additional information will be provided in next week's update, along with a planned press release ahead of the actual traffic control change.

The official truck detour was successfully installed on Monday and is fully implemented. The expected duration is until the completion of construction at the end of the summer.

We thank you for your patience and cooperation.