



June 2, 2016

## TH 61/MAIN ST RECONSTRUCTION Weekly Construction Update

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

### **Stage 2 Contract Completion Date:**

*August 12, 2016*

**Josh Hrabe**  
Construction Observer  
Cell: 612-965-2473  
E-mail: [joshhr@bolton-menk.com](mailto:joshhr@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: 507-995-2936  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

**Jay Owens, P.E.**  
City Engineer  
Cell: 651-764-3336  
E-mail: [jay.owens@ci.red-wing.mn.us](mailto:jay.owens@ci.red-wing.mn.us)

### **PROJECT UPDATE**

The Contractor has started the new concrete work this week, completing the installation of the mainline concrete curb and gutter on Wednesday. The focus is now on prepping for the paving of the two SB 61 drive lanes. In addition there will also be the radius curb and gutter and sidewalk work at both Potter Street and Bush Street while these intersections are closed. Once the main drive lanes are paved, planned for either late this week or early next week, the Contractor will focus on the intersection tiebacks while the drive lane pavement cures and then follow up with the completion of the outside parking lane followed by sidewalk work.

The intersection of Plum Street is anticipated to be closed for the remainder of this week and all of next week in order to complete the new concrete work in the Bush and Potter Street intersections. Additional information and updates will be made available next week based on weather and actual construction progress.

We thank you for your patience and cooperation.