

June 4, 2015



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Construction Complete:

- *Stage 1:
August 21, 2015*

Vision Statement

"Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability."

Josh Hrabe

Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.

Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.

City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor completed the implementation of the traffic control for Stage 1C on Thursday last week. Stage 1C enables construction to be completed from the Franklin Street intersection all the way to the west to Old West Main Street by moving all turn lanes to the temporary signal at Fulton Street where all traffic movements are available and where the signed business access is located.

The Contractor has successfully completed the watermain pressure and bacteria testing from Broad Street to Fulton Street, allowing the properties on the south side within these two blocks to be switched off of the temporary water system and onto the new permanent underground main. The temporary water system piping will remain in-place however as is required to provide service for the rest of the properties on both the south and north side of TH 61.

The Contractor is continuing the underground utility work with the new watermain installed through the Hill Street intersection. The focus is to work on the completion of the watermain pressure and bacteria testing on the blocks between Fulton and Hill Street next. The new sanitary sewer installation is planned to be up to the Pine Street intersection by the end of the day today.

In addition to continuing the underground utility work, the Contractor is working on construction of the roadway along TH 61 from Broad Street to Fulton Street. The focus is the installation of the new roadway sand and aggregate base in preparation for the new roadway concrete pavement.

The permanent concrete curb and gutter in the West and East Avenue intersection was completed on Monday this week and the new concrete roadway pavement was installed within the intersection on Tuesday. The concrete sidewalk work within the intersection is planned to be completed early next week and based on confirmed concrete cure time the plan is to have the Broad Street intersection reopened by next weekend.

Lastly wanted to provide a reminder of the proposed overall Stage 1 construction sequencing for the summer of 2015. Construction will be focusing on southbound TH 61 first starting at West/East Avenue and working west towards Old West Main Street (Stages 1A, 1B and 1C). Once this portion is completed, construction will flip and focus on northbound TH 61 starting at Old West Main Street and working east towards Broad Street (Stages 1D and 1E).

We thank you for your patience and cooperation.