

June 9, 2016



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Stage 2 Contract Completion Date:

August 12, 2016

Josh Hrabe
Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.
City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor completed the paving of the main SB TH 61 drive lanes on Monday. No traffic is allowed on this new concrete until it has cured with the necessary strength, anticipated to be obtained tomorrow, at which time the Contractor plans to immediately pave the outside parking lane. While the Contractor waits for the mainline to cure out, they are making progress on the side street tie-ins with plan to have both the Bush and Potter St concrete tie backs completed by the end of the day today.

Following the completion of the mainline work and while the side street tie backs in Bush and Potter Street cure out, the Contractor plans to focus on completing the new mainline concrete sidewalk. The new 6-foot wide sidewalk adjacent to the front of the buildings will be constructed first with the remaining 4-foot area abutting the concrete curb completed second in a separate pour.

Once the intersections of Bush and Potter Street cure to the required strength the Contractor plans to reopen these intersections and close Plum Street. This traffic control change is anticipated to take place as early as mid-next week in order to complete the concrete work in the Plum Street intersection. The duration for the closure of Plum Street could be up to two weeks and the appropriate detour signage similar to the first closure will be in place. The Contractor is planning that the reopening of Plum Street would also be the time that traffic is flipped to the newly construction south side in order to allow for the start of the work on the north side within NB TH 61 planned for as early as the week of June 20th. Additional information will be provided next week, along with a planned press release ahead of any actual traffic control change.

We thank you for your patience and cooperation.