

July 16, 2015



## TH 61/MAIN ST RECONSTRUCTION

### Weekly Construction Update

#### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

#### **Construction Complete:**

- *Stage 1:  
August 21, 2015*

#### **Vision Statement**

*“Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability.”*

#### **Josh Hrabe**

Construction Observer  
Cell: 612-965-2473  
E-mail: [joshhr@bolton-menk.com](mailto:joshhr@bolton-menk.com)

#### **Cory Bienfang, P.E.**

Project Engineer  
Cell: 507-995-2936  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

#### **Jay Owens, P.E.**

City Engineer  
Cell: 651-764-3336  
E-mail: [jay.owens@ci.red-wing.mn.us](mailto:jay.owens@ci.red-wing.mn.us)

#### **PROJECT UPDATE**

The new concrete work along the south side has progressed well this week, with the majority of the main line concrete work along TH 61 completed and weather depending, the traffic switch is planned for tomorrow, Friday, July 16<sup>th</sup>. The traffic switch will be the shifting of the thru lanes of TH 61 from the current northbound lanes to the newly completed southbound side. This switch will allow for the completion of the proposed construction within the northbound lanes. As part of the traffic switch the temporary signalized intersection is planned to be switched from the current location at Franklin to Fulton Street.

The Contractor plans to continue to work on any remaining concrete work along the south side following the traffic switch, with understanding that they will be able to access the majority of the remaining work from the local side streets. During this time there may be short time periods where individual side streets will be closed along the south side, however intent is that the closures are only as needed and short in duration.

Immediately following the traffic switch the Contractor plans to begin the pavement removals within the northbound lanes of TH 61 starting at Old West Main Street and working towards the east with pavement removals planned through the weekend. Then starting right away next week the Contractor plans to start the new underground utility work around Old West Main Street to include new watermain and sanitary sewer work. The utility work similar to the pavement removals is planned to progress from west to east, starting at Old West Main Street and ending at Broad Street. Once the utility work is completed the Contractor would start the new roadway construction in preparation for the new concrete roadway pavement. The plan is for the north side construction to be very similar to the construction sequencing observed along the south side, just working backwards from west to east.

We thank you for your patience and continued cooperation.