



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Construction Complete:

- *Stage 1:
August 21, 2015*

Vision Statement

“Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability.”

Josh Hrabe

Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.

Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.

City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Construction work is continuing to progress on the north side as the Contractor has completed the new underground utilities within all intersections, except for Fulton, Dakota and Broad Street. The Contractor is hopeful to have all the utility work completed with Dakota Street by the end of the day today. The new sewer and water services have also been installed up to Fulton Street.

The traffic control switch to move the temporary signal and left turn lanes from current location at Fulton to Franklin Street is expected to take place on Monday morning. This will allow for the closure of Fulton Street and to enable the completion of the new utility and roadway construction within the intersection.

In addition the Contractor plans to close the western half of Broad Street on Monday morning to allow for the completion of the new underground watermain connection and storm sewer work within Broad Street on the north side of TH 61. The eastern half of Broad Street is planned to remain open to allow for right turns onto Broad Street from northbound TH 61 and for East Avenue cross street traffic. Access to Broad Street from southbound TH 61 will be detoured down to Bush Street. In addition a temporary gravel turnaround on the south end of Broad Street before TH 61 is planned to be available for U-turns at all times that construction work is not actively taking place within Broad Street.

The last traffic control update is to inform that the opening of Old West Main Street to right in / right out traffic is planned for the end of the day today. Old West Main Street consists of a gravel surface and this right in / right out access is expected to be maintained until the start of the permanent concrete paving of north bound TH 61 planned for mid-week the week of August 17th.

In addition to the ongoing new underground utility work, the Contractor is progressing with the new roadway sand and aggregate base construction. The Contractor plans to have the new roadway constructed through Franklin Street by the end of the day today. The new roadway construction will continue to follow right behind the completed utility work in order to have the roadway ready for the scheduled start of the new concrete paving.

The remaining work consisting of landscaping, sodding, trees and new roadway lighting is expected to be completed after the highway is reopened in late August under temporary outside lane closures.

We thank you for your patience and continued cooperation.