



TH 61/MAIN ST RECONSTRUCTION Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Stage 2 Contract Completion Date:

*August 19, 2016
(revised)*

Josh Hrabe
Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.
City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor is nearing completion of the remaining new concrete roadway pavement. The new mainline concrete pavement within the Potter Street intersection reached sufficient strength to allow for the planned reconfiguration of the traffic control to the close the inside through lanes in each direction on Thursday. This switch placed both northbound and southbound TH 61 on the correct side and within the outside lane of each side. This closure of the inside lanes will allow for the completion of the remaining concrete center left turn lane and raised median at Potter Street. The Contractor hopes to have the center turn lane poured by early next week depending on the weather.

Once the center turn lane cures to sufficient strength or 7 days following its installation, the permanent roadway striping will be able to be completed and the inside lanes reopened. It is anticipated that a final temporary short term traffic control closure of the outside lanes in each direction will be required to complete any remaining concrete work and street light installations.

The new tree plantings have been requested to be delayed until mid-September in order to hopefully complete this work during cooler temperatures. The painting of the existing signal poles at Broad Street is continuing to progress and anticipated to be fully completed over the next couple of weeks.

We thank you for your patience and cooperation.