

September 25, 2015



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Anticipated Construction Complete:

- *Stage 1 TH 61 Concrete Paving:
Sept 15, 2015*
- *Stage 1 Full Completion:
Oct 8, 2015*

Josh Hrabe
Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.
City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor has made noticeable progress on the new concrete work along the north side of TH 61 this week. The Contractor has a small amount of new sidewalk and pedestrian ramp work remaining along the north side, which the Contractor is hopeful to have completed by early next week. The last remaining side street concrete curb and gutter and tie-back work is at Fulton Street, which the Contractor plans to have poured by the end of the day today.

Once all of the new concrete work is completed on the north side of TH 61, the Contractor has a limited amount of new concrete work along the south side. This work consists of the new pedestrian ramps at Fulton and Franklin Street that weren't able to be constructed until after the removal of the temporary signal poles, minor driveway corrections and the completion of the new median island at West & East Avenue across from Broad Street. The Contractor is estimating to be completed with all Stage 1 concrete work the middle of next week.

The activation of the new signal system at Old West Main Street was successfully completed on Monday as predicted. The now live signal restored all directions of travel at the Old West Main Street and TH 61 intersection and allowed for the removal of the temporary signal system at both Fulton and Franklin Street, which was also completed this week.

The remaining side street bituminous paving work on the north side, including the new bituminous paving of Old West Main Street is planned for Tuesday and Wednesday next week.

Also planned for next week is the start of the installation of the permanent roadway pavement markings and signing. Once this work is completed it will allow for the removal of the majority of the traffic control within TH 61 and thus reopening the highway to full service.

The last remaining work consisting of landscaping, sodding and street lighting will be completed under daily temporary outside lane closures focused only within the areas of actual work taking place that day. This work is planned to begin as soon as next week and likely continue into the first two weeks of October.

We thank you for your patience and continued cooperation.