

October 02, 2015



## TH 61/MAIN ST RECONSTRUCTION

### Weekly Construction Update

#### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

#### **Anticipated**

#### **Construction Complete:**

- *Stage 1 TH 61 Concrete Paving:  
Sept 15, 2015*
- *Stage 1 Full Completion:  
Oct 8, 2015*

#### **PROJECT UPDATE**

The project progressed substantially this past week, with the remaining concrete and bituminous paving work within Stage 1 being successfully completed. The new permanent roadway signing was also started and the majority of the mainline new pavement markings were completed. With all these things combined it was enough work completed to fully reopen TH 61, which includes restored access to all local side streets, businesses and pedestrian facilities along both sides of TH 61. With TH 61 fully reopened the removal of the truck detour was also able to be completed this week.

The remaining work consisting of the final boulevard grading, sodding, tree and bush plantings and ornamental fencing is expected to be completed over the next couple of weeks. In order to complete this work the Contractor will still require temporary outside lane closures between Old West Main and Broad Street during the periods of actual work. The intent is that this temporary traffic control within the outside lanes is constantly changing and evolving as the remaining work progresses, with focus to continue to reduce the construction impact along TH 61 during the final completion of Stage 1.

The project involves new street lighting along both sides of TH 61 and at this time the actual installation schedule is unknown. The corridor from Old West Main to Broad Street will have lighting from each of three signal systems as lights are located on each of the signal mast arms. Continued updates to the actual street lighting will be provided once available.

We thank you for your patience and continued cooperation as the project nears completion of its first year.

**Josh Hrabe**  
Construction Observer  
Cell: 612-965-2473  
E-mail: [joshhr@bolton-menk.com](mailto:joshhr@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: 507-995-2936  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

**Jay Owens, P.E.**  
City Engineer  
Cell: 651-764-3336  
E-mail: [jay.owens@ci.red-wing.mn.us](mailto:jay.owens@ci.red-wing.mn.us)