

October 16, 2015



## TH 61/MAIN ST RECONSTRUCTION

### Weekly Construction Update

**Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

**Anticipated Construction Complete:**

- *Stage 1 Full Completion:*

*Oct 30, 2015*

**Josh Hrabe**  
 Construction Observer  
 Cell: 612-965-2473  
 E-mail: joshhr@bolton-menk.com

**Cory Bienfang, P.E.**  
 Project Engineer  
 Cell: 507-995-2936  
 E-mail: corybi@bolton-menk.com

**Jay Owens, P.E.**  
 City Engineer  
 Cell: 651-764-3336  
 E-mail: jay.owens@ci.red-wing.mn.us

**PROJECT UPDATE**

The final boulevard grading and black dirt work for the majority of the Stage 1 project area was completed this week. The remaining grading and final prep work is expected to be completed next week as part of the start of the landscaping work. The landscaping work is planned to start right away Monday and is expected to take up to two weeks to be fully completed, meaning by the end of the month at the latest. The landscaping Contractor plans to start with the tree installations first, then complete the shrubbery planting beds and finish with the sod installation last.

The masonry pillar work is continuing to progress and Contractor expects to be fully completed early next week. The completion of the pillars will allow for the ornamental fencing Contractor to complete the final fence layout and construction of the fence post footings which is anticipated to be completed by the end of next week as well. The final fence installation is not anticipated to be completed until the second week of November in order to provide sufficient cure time for the newly poured post footings and gout on the masonry pillars.

The metal pipe railing along the steep portion of sidewalk on the south side of TH 61 near Old West Main Street is planned for final installation next week.

The final installation of all permanent roadway signing is planned to be completed following the final sod installation and is not expected to take more than a couple of days.

The last item is the new street lighting and no available update at this time. It is expected that an update will be available next week as the Contractor is in communication with the supplier. As previously mentioned any updates on the street lights will be provided as soon as they are available.

We thank you for your patience and continued cooperation as the project nears completion of its first year.