



October 21, 2015

## TH 61/MAIN ST RECONSTRUCTION Weekly Construction Update

### **Construction Includes:**

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

### **Anticipated Construction Complete:**

- *Stage 1 Full Completion:*

*Oct 30, 2015*

**Josh Hrabe**  
Construction Observer  
Cell: 612-965-2473  
E-mail: [joshhr@bolton-menk.com](mailto:joshhr@bolton-menk.com)

**Cory Bienfang, P.E.**  
Project Engineer  
Cell: 507-995-2936  
E-mail: [corybi@bolton-menk.com](mailto:corybi@bolton-menk.com)

**Jay Owens, P.E.**  
City Engineer  
Cell: 651-764-3336  
E-mail: [jay.owens@ci.red-wing.mn.us](mailto:jay.owens@ci.red-wing.mn.us)

### **PROJECT UPDATE**

The actual landscaping work started this week and is expected to be fully completed, weather dependent by the end of the weekend. With the predicted wet weather on Friday any remaining landscaping work would be completed early next week. The landscaping work under construction is the installation of the new boulevard trees, the installation of the new planting beds at the intersection of Old West Main Street and the sodding of all disturbed areas along both sides of the highway.

The masonry pillars located at the intersection of Old West Main and Broad Street are expected to be fully completed by the end of the week. In addition the Contractor plans to have all of ornamental fence footings dug and poured by the end of the week also. As previously mentioned the actual fence installation is not anticipated to be completed until the second week of November in order to provide cure time for the newly poured concrete fence post footings and grout on the masonry pillars.

The Contractor is expected to complete the metal pipe railing along the steep portion of sidewalk at Old West Main Street by the end of the week as well.

With the tree and sod work expected to be completed by early next week, the final roadway signing is able to be completed and it is anticipated that installation would be started as soon as next week.

The last item is the new street lighting and no available update at this time. As previously mentioned any updates on the street lights will be provided as soon as they are available.

We thank you for your patience and continued cooperation as the project nears completion of its first year.