

October 30, 2015



TH 61/MAIN ST RECONSTRUCTION Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Anticipated Construction Complete:

- *Stage 1 Full Completion:*

Oct 30, 2015

Josh Hrabe
Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.
City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The landscaping work is expected to be fully completed by the end of the week. The completed landscaping will consist of trees, sod, mulch planting beds and miscellaneous landscaping rock.

In addition the masonry pillars located at Old West Main and Broad Street are fully completed, along with the ornamental fence post footings. As a reminder the actual ornamental fence installation is not planned until the second week of November in order to provide for sufficient concrete cure time.

The remaining roadway signing work is nearing completion and expected to be completed over the next week.

Lastly next week there is anticipated to be some limited concrete repair work on a few driveways on the south side of TH 61 as part of the final Stage 1 completion this fall.

The street light and banner poles are estimated to be manufactured in December 2015. The Contractor is still reviewing the feasibility of an installation at that time or whether the installation due to winter would be required to be postponed until next spring.

We thank you for your patience and continued cooperation as the project nears completion of its first year.