



June 17, 2014 -1:30PM at City Hall Council Chambers

5 residents present

2 Council representatives

1 Red Wing Fireman

1 Northdale Construction Employee

1 Red Wing Public Works Employee

2 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Tom Utsch of Northdale explained that Northdale Construction is getting started on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street).

Week of June 15th to June 21st

- Tree Removals will start on June 18, 2014.
- Temporary water hookups for the residents in this area will start during the week. Hydrants south of Sanford Street will be available to the Fire Department except the hydrant at the intersection of Hawthorn Street.

Week of June 22nd to June 28th

- Temporary water hookups for the residents in this area will be completed during the week.
- Sanitary Sewer/Sanitary Sewer services construction will begin.
- Watermain/Water Services construction will begin approximately June 27th.

Questions/Concerns during the meeting

1. There is a low area at alley entrance by 1012 West Avenue, water runs down the sidewalk and creates a water hazard on the sidewalk. Engineering will address this problem during construction.
2. Driveway for the resident on top of the Retaining Wall has a handicap child and would like to know if his child will be able to be picked up by bus at this location.
3. Garbage pickup and recycling pickup during construction will be available.
4. During Construction there will be limited firefighting accessibility to some residents and the contractor will keep the Fire Department informed of the present situations.
5. One person inquired about the increase amount and the speed of traffic on Central Avenue during construction. They will speak to the City Police concerning this matter.
6. Two residents expressed concern with the narrowing of the street in an area Putnam Avenue when vehicles lose control on the hill during the winter.
7. Parking for residents during construction will be available on nearby streets during the day. Parking for the resident at top of retaining wall will be looked at with contractor & project inspector.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at

WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department

229 Tyler Road North
Red Wing, MN 55066
Website: www.red-wing.org
Phone: 651.385.3674
Fax: 651.388.0243