



June 24, 2014 -1:30-2:00PM at City Hall Council Chambers

0 residents present

0 Council representatives

0 Red Wing Fireman

2 Northdale Construction Employee

1 Red Wing Public Works Employee

2 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Tom Utsch of Northdale explained that Northdale Construction is working on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street).

Week of June 22nd to June 28th

- Temporary water hookups for the residents in this area have been completed.
- Tree removals have been completed.
- Sanitary Sewer/Sanitary Sewer services construction are being constructed.
- Watermain/Water Services construction has begun and being constructed.

Week of June 29th to July 5th

- Sanitary Sewer/Sanitary Sewer services construction will continue to be constructed.
- Watermain/Water Services construction will continue to be constructed.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department