



July 8, 2014 -1:30-2:00PM at City Hall Council Chambers

1 residents present  
0 Council representatives  
0 Red Wing Fireman  
1 Northdale Construction Employees  
2 Minnowa Construction Employees  
0 Red Wing Public Works Employee  
1 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Ray McCourtney of Northdale explained that Northdale Construction is working on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and will be starting work on Phase 2 (College Avenue to Sanford Street) during the week.

***Week of 6<sup>th</sup> to July 12<sup>th</sup>***

- Sanitary Sewer/Sanitary Sewer services construction will continue to be constructed.
- Watermain/Water Services construction will continue to be constructed.
- Wall construction at the top of West Avenue will begin during the week.
- Removal of street pavement operations will begin on Phase 2 during the week.

***Week of 13<sup>th</sup> to July 19<sup>th</sup>***

- Sanitary Sewer/Sanitary Sewer services construction on Phase 1 to be completed.
- Watermain/Water Services construction on Phase 1 to be completed.
- Wall construction will be on going during the week.
- Storm sewer operations will begin during the week
- Electrical construction may begin during the week.
- Storm sewer operations will begin during the week.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at [WestAve.reconstruction@ci.red-wing.mn.us](mailto:WestAve.reconstruction@ci.red-wing.mn.us).

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department