



July 15, 2014 -1:30-2:00PM at City Hall Council Chambers

3 residents present  
2 Northdale Construction Employees  
1 Red Wing Public Works Employee  
3 Red Wing Engineering Department Employees  
1 Stantec

RE: Weekly Construction meeting

Ray McCourtney of Northdale explained that Northdale Construction is working on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and has started work on Phase 2 (College Avenue to Sanford Street) during the week.

***Week of 13<sup>th</sup> to July 19<sup>th</sup>***

- Sanitary Sewer/Sanitary Sewer services construction on Phase 1 to be completed.
- Watermain/Water Services construction on Phase 1 to be completed.
- Wall construction (this has been delayed due to moving temporary electrical power in the wall location by Xcel Energy)
- Storm sewer operations will begin during the week
- Electrical construction may begin during the week.
- Storm sewer operations will begin during the week.
- All underground (sewer & water) construction in Phase 1 is projected to be completed during this week.

***Week of 20<sup>th</sup> to July 26<sup>th</sup>***

***Phase 1***

- Wall construction to begin at the top of West Avenue during the week.
- Storm sewer operations for Phase 1 will be completed during this week.
- Concrete work to begin
- Street grading will begin.
- Begin aggregate base surfacing

***Phase 2 (part 1)***

- Sanitary Sewer/Sanitary Sewer services construction will continue to be constructed.
- Removal of street pavement operations will continue on Phase 2 during the week.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at [WestAve.reconstruction@ci.red-wing.mn.us](mailto:WestAve.reconstruction@ci.red-wing.mn.us).

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department