



July 22, 2014 -1:30-2:00PM at City Hall Council Chambers

4 Residents present
1 Northdale Construction Employees
3 Minnowa Construction Employees
1 Red Wing Public Works Employee
4 Red Wing Engineering Department Employees
1 Stantec

RE: Weekly Construction meeting

Ray McCourtney of Northdale explained that Northdale Construction is working on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and has started work on Phase 2 (College Avenue to Sanford Street) during the week.

One resident living in the Phase 2 area stated that they leave early in the morning for work and was concerned about getting out of their driveway. Ray stated that Northdale construction crew will work with the residents to make it possible to get in & out of their property during construction.

Week of 20th to July 26th

Phase 1

- Wall construction to begin at the top of West Avenue during the week.
- Storm sewer operations for Phase 1 will be completed during this week.
- Electrical subcontractor will begin electrical construction on July 23 or July 24 and will take about 2-3 days to complete segment.
- Street grading on West Avenue (Maple Street to wall construction area) will begin.

Week of 27th to August 2nd

Phase 1

- Wall construction to continue at the top of West Avenue during the week.
- Street grading will continue from Maple Street to south of the wall construction.
- Aggregate Base will be constructed from Maple Street to south of the wall construction on July 29th or July 30th.
- Concrete work (curb & gutter) will begin from Maple Street to south of the wall construction approximately August 1st.

Phase 2 (part 1)

- Removal of street pavement (9th Street to Sanford) operations will begin on Phase 2 during the week.
- Sanitary Sewer/Sanitary Sewer services construction (9th Street to Sanford) will begin.
- Watermain/Water services construction (9th Street to Sanford) will begin to be constructed

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department