



July 29, 2014 -1:30-2:00PM at City Hall Council Chambers

3 Residents present  
2 Northdale Construction Employees  
1 Red Wing Public Works Employee  
2 Red Wing Engineering Department Employees  
1 Red Wing City Council

RE: Weekly Construction meeting

Ray McCartney and Phil Lesnar of Northdale explained that Northdale Construction is working on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and has started work on Phase 2 (College Avenue to Sanford Street) during the week.

One resident asked for a better barricade to be put up at the intersection of West Avenue/College Avenue/West 7<sup>th</sup> Street so traffic could not drive around them. When these drivers realize that they cannot get through the project, they turn around at resident's driveways. City representatives stated that public safety needs to have access to residents in case of an emergency.

One resident stated that street lights are out and is concerned about walking traffic safety. Northdale will meet with City Engineering about the what can be done for temporary lights for residents.

***Week of July 27<sup>th</sup> to August 2<sup>nd</sup>***

***Phase 1***

- Wall construction started at the top of West Avenue during the week (excavating for footings and constructing forms for footings).
- Street grading will continue from Maple Street to south of the wall construction.
- Aggregate Base will be constructed from Maple Street to south of the wall construction on July 29<sup>th</sup> or July 30<sup>th</sup>.
- Concrete curb & gutter work will begin from Maple Street to south of the wall construction approximately July 31<sup>st</sup> or August 1<sup>st</sup>.
- Electrician has completed the construction of the conduit crossings and

***Phase 2 (part 1)***

- Removal of street pavement (9<sup>th</sup> Street to Sanford) operations will begin on Phase 2 during the week.
- Sanitary Sewer/Sanitary Sewer services construction (9<sup>th</sup> Street to Sanford) will begin.
- Watermain/Water services construction (9<sup>th</sup> Street to Sanford) will begin to be constructed

***Week of August 3<sup>rd</sup> to August 9<sup>th</sup>***

***Phase 1***

- Wall construction will continue at the top of West Avenue during the week.
- Street grading on West Avenue (Maple Street to wall construction area) will continue (backfilling of curb & gutter, aggregate base will be placed to prepare the street for bituminous paving).

***Phase 2 (part 1)***

- Sanitary Sewer/Sanitary Sewer services construction (9<sup>th</sup> Street to Sanford) will continue.
- Watermain/Water services construction (9<sup>th</sup> Street to Sanford) will continue.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at [WestAve.reconstruction@ci.red-wing.mn.us](mailto:WestAve.reconstruction@ci.red-wing.mn.us).

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department