



August 12, 2014 -1:30-2:30PM at City Hall / Mississippi Meeting Room

2 Residents present
2 Northdale Construction Employees
1 Red Wing Public Works Employee
2 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Ray McCartney and Phil Lesnar of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

Week of August 10th to August 16th

Phase 1

- Wall construction will continue at the top of West Avenue during the week.
- Backfill curbs on West Avenue (Maple Street to wall construction area) to be completed.

Phase 2 (part 1)

- Electrician will resume construction of lay conduits for street lights, etc.
- Complete construction of Watermain, Water services, Sanitary Sewer Main, and Sanitary Sewer services on West Avenue (9th Street to Sanford Street)
- Storm sewer construction to begin on West Avenue (9th Street to Sanford)

Week of August 17th to August 23rd

Phase 1

- The concrete sidewalk will be constructed on West Avenue between Maple Street & wall construction.
- Backfill & grading of boulevard behind curbs on West Avenue between between Maple Street & wall construction.

Phase 2

- Removal of street pavement on West Avenue between 7th Street & 9th Street.
- Temporary water service to residents on West Avenue between 7th Street & 9th Street.
- Sanitary Sewer/Sanitary Sewer services construction (7th Street to 9th Street).
- Watermain/Water services construction (7th Street to 9th Street).

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department