



September 2, 2014 -1:30-2:30PM at City Hall / Council Chambers

4 Residents present
2 Northdale Construction Employees
2 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Phil Lesnar and Ray McCourtney of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

Week of August 31st to September 6th

Phase 1

- Pouring of 2 panels of retaining wall this week possibly on Friday
- 2" of non-wear bituminous constructed at the intersection of West Avenue & Maple Street

Phase 2

- Possibly finish sanitary sewer construction this week(College Avenue to 9th Street).
- Possibly finish watermain construction this week (College Avenue to 9th Street).
- 2" of non-wear bituminous constructed from Sanford Street to 9th Street

Week of September 7th to September 13th

Phase 1

- Pouring of 2 panels of retaining wall this week possibly this week

Phase 2

- Possibly finish sanitary sewer & sanitary sewer services construction this week(College Avenue to 9th Street).
- Possibly finish watermain & water services construction this week (College Avenue to 9th Street).

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department