



September 16, 2014 -1:30-2:30PM at City Hall / Council Chambers

- 1 Residents present
- 1 Northdale Construction Employees
- 2 Red Wing Engineering Department Employees
- 1 Stantec Employee

RE: Weekly Construction meeting

Phil Lesnar of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

Week of September 14th to September 20th
Phase 1

- Concrete sidewalk, drive approaches, & curb and gutter construction
- Grading & topsoil in disturbed areas – seeding to be done in Spring of 2015
- Wall forming & pouring of concrete anticipated to be completed by this weekend.

Phase 2

- Complete water services construction this week (College Avenue to 9th Street).
- Construct storm sewer (College Avenue to 9th Street)
- Remove 3 trees in curb & gutter line between Putnam and 9th Street
- Ongoing Class 5 construction by Northdale
- Concrete subcontractor to be in on Thursday to resume concrete curb & gutter and sidewalk construction
- Ongoing construction of electrical lighting system by electrical contractor

Week of September 21st to September 27th
Phase 1

- Stripping of forms from C-I-P retaining wall. Cleanup in the area of wall. Begin backfilling of the wall footings
- Prepare the subgrade in the area of the wall and construct the remaining storm sewer in this area.

Phase 2

- Grading of subgrade by Northdale Construction. Haul in stabilizing aggregate and aggregate base, class 5

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department