



September 23, 2014 -1:30-2:30PM at City Hall / Council Chambers

0 Residents present  
1 Northdale Construction Employees  
2 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Ray McCourtney of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

***Week of September 21<sup>st</sup> to September 27<sup>th</sup>***

***Phase 1***

- Stripping of forms from C-I-P retaining wall. Cleanup in the area of wall. Begin backfilling of the wall footings
- Prepare the subgrade in the area of the wall.

***Phase 2***

- Grading of subgrade by Northdale Construction. Haul in stabilizing aggregate and aggregate base, class 5
- Construct electrical lighting system

***Week of September 28<sup>th</sup> to October 4<sup>th</sup>***

***Phase 1***

- Construct storm sewer in wall construction area.

***Phase 2***

- Construct curb & gutter and sidewalk

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at [WestAve.reconstruction@ci.red-wing.mn.us](mailto:WestAve.reconstruction@ci.red-wing.mn.us).

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department