



September 30, 2014 -11:30-12:00PM at City Hall / West Avenue

1 Residents present

2 Northdale Construction Employees

2 Red Wing Engineering Department Employees

September 30, 2014 -1:30-2:00PM at City Hall / Council Chambers

1 Residents present

1 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Phil Lesnar & Ray McCourtney of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

Week of September 28th to October 4th

Phase 1

- Construct storm sewer in wall construction area. Install drainage system for wall and backfill wall.

Phase 2

- Construct curb & gutter and sidewalk

Week of October 5th to October 11th

Phase 1

- Construct curb & gutter and sidewalk in wall area. Install railing on wall. Prepare wall surface to be painted. Construct subgrade preparation in wall area. Construct aggregate base, class 5.

Phase 2

- Construct curb & gutter and sidewalk. Topsoil areas.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department