



October 7, 2014 -11:30-12:00PM at City Hall / West Avenue  
0 Residents present  
1 Northdale Construction Employees  
2 Red Wing Engineering Department Employees

September 30, 2014 -1:30-1:45PM at City Hall / Council Chambers  
0 Residents present  
1 Red Wing Engineering Department Employees

RE: Weekly Construction meeting

Phil Lesnar of Northdale explained that Northdale Construction continues to work on the West Avenue Reconstruction Project during the week.

***Week of October 5<sup>th</sup> to October 11<sup>th</sup>***

- Concrete work (sidewalks, curb & gutters) to be completed, except for the area where Xcel Energy's power poles will be located.
- Aggregate base, class 5 to be completed this week.
- Bituminous non-wear pavement to be completed this week.
- Lower 2" of bituminous wear pavement to be completed this week.

***Week of October 12<sup>th</sup> to October 18<sup>th</sup>***

- Complete construction of the street lighting system
- Topsoil all remaining areas of boulevards.
- Begin painting of wall.
- Railing construction on wall to be done.
- Begin turf establishment from Sanford Street to Hawthorn Street on east side of West Avenue
- Hydraulic soil stabilizer, type 5 in all boulevards & areas disturbed by the construction activities behind the sidewalk.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at [WestAve.reconstruction@ci.red-wing.mn.us](mailto:WestAve.reconstruction@ci.red-wing.mn.us).

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department