

May 5, 2015



TH 61/MAIN ST RECONSTRUCTION Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Construction Complete:

- *Stage 1:
August 21, 2015*

Vision Statement

"Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability."

Josh Hrabe
Construction Observer
Cell Phone: **612-965-2473**
E-mail: **joshhr@bolton-menk.com**

Cory Bienfang, P.E.
Project Engineer
Cell: **507-995-2936**
E-mail: **corybi@bolton-menk.com**

PROJECT UPDATE

The Contractor has completed the installation of new sanitary sewer up to the intersection of Dakota Street and plans to continue with the installation this week heading west.

The Contractor also plans to begin with the installation of the new water main this week starting at the Dakota Street intersection and working east towards East Avenue. The first step is the operation of existing gate valves located within TH 61 at the intersection of Broad Street planned for Thursday, May 7th.

The pavement removal is continuing heading to the west and plan is to remove all of existing pavement within southbound TH 61 all the way up to Old West Main.

Additionally the implementation of the full Stage 1A traffic control plan was completed today with the activation of the temporary signal system at Franklin Street. The TH 61 truck detour is also planned to be installed by the end of the day on Wednesday which directs truck traffic at Bench and Plum Street around the project area utilizing Pioneer Road.

Lastly wanted to provide a reminder of the proposed overall Stage 1 construction sequencing for the summer of 2015. Construction will be focusing on southbound TH 61 first starting at West/East Avenue and working west towards Old West Main Street. Once this portion is completed, construction will flip and focus on northbound TH 61 starting at Old West Main Street and working east towards Broad Street.

We thank you for your patience and cooperation.