

July 10, 2015



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Construction Complete:

- *Stage 1:
August 21, 2015*

Vision Statement

“Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability.”

Josh Hrabe

Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.

Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.

City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor is continuing to progress on the installation of the new concrete curb and gutter, driveways and sidewalks along the full length of the south side of TH 61. The focus is to still have all of the new concrete work completed along TH 61 before the traffic switch from the north to the south side. There may be limited concrete work accessible from the local side streets that would be required to be completed after the switch, however intent is to minimize these areas as much as possible.

The estimated date for the traffic switch right now is for next Thursday, July 16th based on weather and concrete construction progress. The switch date was required to be pushed back due to a large amount of rain received early in the week that slowed the concrete construction progress. As mentioned previously a press release is planned to be distributed a couple of days ahead of the actual switch along with an updated estimate within next week's construction update.

In addition to the concrete work, the Contractor is continuing to progress with the underground utility work within Old West Main Street. The Contractor is currently working on the new storm sewer and is the last of the new utility work available to be completed without working within the north side of TH 61. Once the switch takes place the Contractor plans to focus on the remaining utility work around Old West Main Street which once completed will allow the construction of the new roadway and ultimately the construction of the new concrete roadway pavement. The intent is to reopen the intersection of Old West Main Street at TH 61 only after the completion of the new concrete roadway pavement in order to maximum efficiency of construction in this area and to limit confusion by opening and closing several different times.

We thank you for your patience and continued cooperation.