

November 9, 2015



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Anticipated Construction:

- **Stage 1 Completion:**
(except light & banner poles)
November, 2015
- **Stage 2 Start-Up:**
April, 2016

Josh Hrabe
Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.
Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.
City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The landscaping work has been completed. The sod is within a 30-day Contractor warranty and maintenance period from the date of installation that includes any mowing, fertilizing, and watering as required. The shrubs and trees are within a 2-year Contractor warranty and maintenance period from the date of installation that includes any watering, pruning, and replacement as required.

The remaining concrete repair work is anticipated to begin this week Monday and is expected to be completed by mid-week. This means the actual work will be completed, however access will not be restored until next week to allow for sufficient cure time for the new concrete work.

The remaining roadway signing work is also anticipated to be started and completed this week.

The remaining ornamental fence installation between the completed masonry pillars at Old West Main and Broad Street is planned to be final installed next week.

The street light and banner poles are estimated for delivery in December 2015. The Contractor is working on finalizing the delivery details and reviewing the feasibility of an installation of the Stage 1 components from Old West Main to Broad Street yet this year. If the actual delivery date is revised or cold weather impacts the installation, it is anticipated the actual installation would be postponed until next spring 2016.

We thank you for your patience and continued cooperation as the project nears completion of its first year.