



August 19, 2014 -1:30-2:30PM at City Hall / Mississippi Meeting Room

0 Residents present
2 Northdale Construction Employees
1 Red Wing Public Works Employee
3 Red Wing Engineering Department Employees
1 Council member
1 Stantec Employee

RE: Weekly Construction meeting

Ray McCartney and Phil Lesnar of Northdale explained that Northdale Construction continues to work on Phase 1 of the West Avenue Reconstruction Project (Maple Street to Sanford Street) and work on Phase 2 (College Avenue to Sanford Street) during the week.

Week of August 17th to August 23rd

Phase 1

- The concrete sidewalk will be constructed on West Avenue between Maple Street & wall construction.
- Backfill & grading of boulevard behind curbs on West Avenue between Maple Street & wall construction.

Phase 2

- Temporary water service to residents on West Avenue between 7th Street & 9th Street.
- Sanitary Sewer/Sanitary Sewer services construction (7th Street to 9th Street).
- Watermain/Water services construction (7th Street to 9th Street).
- Storm sewer construction between 9th Street and Sanford Street will be completed.

Week of August 24th to August 30th

Phase 1

- Backfill & grading of boulevard behind curbs will continue on West Avenue between Maple Street & wall construction
- The remainder of the concrete curb & the sidewalk are to be constructed on West Avenue (between Maple Street and retaining wall).
- 2" bituminous wear course will be constructed on West Avenue (between Maple Street and retaining wall) and will include the street approaches & driveway approaches.
- Electric lighting system construction will continue.

Phase 2

- Removal of street pavement on West Avenue between 7th Street & 9th Street.
- Electric lighting system will be worked on.
- Temporary water to residents between 7th Street & 9th Street when valve is received.
- 5 residents are doing their water/sewer services from Street ROW to their houses (between 9th Street and Putnam Avenue) in conjunction with the project.
- Electric lighting system will continue.

Anyone interested in receiving periodic e-mail updates for the West Avenue Reconstruction project can do so by sending an e-mail request to add their name to the project update list at WestAve.reconstruction@ci.red-wing.mn.us.

The street reconstruction project is scheduled to be constructed between June 16, 2014 and October 18, 2014.

Engineering Department