

May 12, 2015



TH 61/MAIN ST RECONSTRUCTION

Weekly Construction Update

Construction Includes:

- *New sanitary sewer main and service lines*
- *New water main and service lines*
- *New storm sewer*
- *New street pavement*
- *Street lighting & traffic signal upgrades*
- *Streetscape improvements*

Construction Complete:

- *Stage 1:
August 21, 2015*

Vision Statement

"Establish downtown Red Wing as a premier riverfront destination by creating vibrant gathering places, attractive housing options, thriving commerce, and strong linkages that celebrate the experience and foster sustainability."

Josh Hrabe

Construction Observer
Cell: 612-965-2473
E-mail: joshhr@bolton-menk.com

Cory Bienfang, P.E.

Project Engineer
Cell: 507-995-2936
E-mail: corybi@bolton-menk.com

Jay Owens, P.E.

City Engineer
Cell: 651-764-3336
E-mail: jay.owens@ci.red-wing.mn.us

PROJECT UPDATE

The Contractor plans to complete the installation of the new sanitary sewer main thru the Fulton Street intersection this week. Any additional work beyond the Fulton Street intersection will require a traffic control shift into Stage 1B.

The Contractor also plans to continue with the installation of the new watermain that started last week in the West/East Avenue intersection and continue working west.

Following the completion of the new sanitary sewer past Fulton Street the Contractor plans to drop back and start the installation of the new storm sewer in the West/East Avenue intersection. Once the storm sewer is completed the Contractor will be able to start the roadway construction. The existing roadway will be excavated down to provide space for the new sand and gravel section. The permanent concrete pavement within the intersection is tentatively planned weather dependent for the week of Memorial Day.

Lastly wanted to provide a reminder of the proposed overall Stage 1 construction sequencing for the summer of 2015. Construction will be focusing on southbound TH 61 first starting at West/East Avenue and working west towards Old West Main Street. Once this portion is completed, construction will flip and focus on northbound TH 61 starting at Old West Main Street and working east towards Broad Street.

We thank you for your patience and cooperation.